

## Generator set pre-start-up checklist

### Open & enclosed generator sets

This checklist should be used to validate the completion of generator set pre-commissioning. A check-list should be completed for each generator set of a multiple installation.

#### Project Details

Project Name .....

Customer (End User).....

Address.....

Customer representative.....

Tel. No .....

Email.....

#### Generator set details

Generator set model.....

Generator set serial number.....Set no.....

Control type.....

Control serial number.....

System control type (if applicable).....

#### Generator set environment and services

Installation work & checklist complete

Surroundings clean & clear from obstruction

Services to generator set complete

Observations.....

#### Safety Checks

Ensure starting is inhibited

Set clean and fully assembled

No loose materials near generator set

Air ducts clear and clean

Access & egress routes unobstructed & labelled

Control & maintenance positions unobstructed

Room secure – no unauthorised access

Generator set is level – holding down bolts secure

Pipework and cables are secure with no trip hazards

Overhead obstructions clearly marked and labelled

Electrical bonding complete

Warn personnel of impending equipment start-up

### Cooling System

Coolant type.....

Mix ratio.....or factory installed

#### Set mounted radiator

Radiator clean, free from obstruction

Overflow clear and routed to avoid pollution

Radiator filled with correct coolant & cap replaced

Radiator, engine & pipework checked for leaks

Belts checked for alignment, tension and damage

Guards in place & secure

Energise coolant heater supplies & check function

#### Remote mounted radiator systems

Radiator clean, free from obstruction

Overflow clear and routed to avoid pollution

Header tank filled with coolant & cap replaced

System & auxiliary tank (if fitted) filled

Radiator, engine & pipework checked for leaks

Air bled from system

Energise coolant heater supplies

Auxiliary supply to fans, pumps correctly installed

Auxiliary supplies phase rotation / voltage check

#### Heat exchanger & cooling tower systems

Header tank filled with coolant & cap replaced

Auxiliary tank (if fitted) commissioned

System, engine & pipework checked for leaks

Air bled from system

Energise coolant heater supplies

Secondary cooling system is complete & filled

Secondary cooling systems pumps commissioned

Cooling tower make up supply commissioned

Auxiliary supply to fans, pumps correctly installed

Auxiliary supply to fans etc., phase / voltage check

Record coolant concentration used.....

### Fuel System

#### Bulk storage facility

Bulk storage tank filled

Isolating valves correctly positioned

Tank contents gauge and alarm contacts checked

Transfer pump & controls tested

Electrical bonding complete

Pipeline/tank heating system tested & commissioned

Fill point installed & alarm tested & commissioned

Bulk system checked for leaks

Vent and overflow pipes open

Storage facility secure

Day tank

- Isolating and solenoid valves checked for operation
- Engine fuel return open
- Day tank filled
- Air purged from system
- Tank contents gauge and alarm contacts checked
- Spillage containment alarms checked
- Transfer pump functions checked
- Fire valves & contacts installed & wired

**Gas fuel System**

- Visual check completed & test certificates present
- Gas present at shut off valves

**Fire alarm / suppression system**

- Fire alarm / suppression system commissioned
- Fire wire & solenoid quick release commissioned
- Suppression system lock off commissioned

**Lubrication system**

- Engine oil pan filled to correct level
- Level alarms checked
- Pre-lubrication system commissioned
- Oil make up system filled & commissioned

**Starting system**

Battery starting

- Batteries filled, installed and connected
- Battery charger commissioned
- Boost / float controls & instruments checked

Compressed air / hydraulic starting

- Isolating valves correctly positioned & labelled
- Pressure regulator & LP safety valve checked
- Compressor commissioned
- HP & LP air / hydraulic pressures checked
- Condensate drained

**Exhaust system**

- Check security of bellows, pipework & muffler
- Check all flanges, joints & welds
- Check stack/tail pipe and rain cap are clear
- Drain water from system
- Pre-lubricate turbo charger if required

**Ventilation & attenuation**

- Check louvers are clear and free to operate

- Louver mechanisms checked and supply energised
- Commission forced ventilation system if applicable

**Electrical system**

Control systems

- Visual check completed
- Energise set control and check functionality
- Energise system controls and check functionality
- Check software versions and upload as required
- Select set parameters on set/system control
- Check remote control signals to set control
- Check set control signals to remote control
- Check signals to system control and switchgear
- Check emergency stop controls
- Enter / verify engine & alternator protection settings

Set / Switchgear / Changeover / Transfer

- Visual check completed
- Check cables installed correctly & torque marked
- Verify cable flexibility at generator set
- Energise auxiliary supplies and check functionality
- Enter switchgear protection settings and record
- Utility sensing commissioned

Electrical general

- Test certificates available for all cables
- Check auxiliary supply protection settings
- Check auxiliary electrical supplies voltage & phase
- Commission auxiliary supplies
- Check utility supply protection settings
- Check utility supply for voltage & phase
- Commission utility supplies
- Small power & lighting circuits test & commissioned

Comments on any item that may affect commissioning

.....

.....

.....

.....

.....

.....

.....

.....

.....

Checklist completed by .....

Date.....

Print Name.....

Company.....

Note: Completion of this checklist does not relieve the installer of contract obligations.